720/11 SSRP 1971

CONQUEST NO. 500

SW13-14-30-9-W3

OBSERVATION WELL

ELK POINT DRILLING LTD.
EDMONTON, ALTA.
NORTH BATTLEFORD, SASK.
DRILLERS: PETER MAIK
JOHN SOLONINKO

COMPLETION RECORD

Surveyed Location
62'E & 1032'S of
NW Corner Section 14

See SSRIP Conquest No. 54 for Electric Log & Stratigraphic Setting.

Well Completed Nov. 25, 1971.

Well Plumbed with 5" ϕ float. Alignment OK to top of Packer. Plumbed with 3" ϕ float inside 6" ϕ extension casing. Alignment OK

Water Level Measurements are referenced to top of 7" casing elevation 1819 ft from top map.

Surveyed 1831.53' Top of casing
1820.1 Ground

1831.53

0

2

4

6

8

10

12

44

46

48

50

52

54

56

58

60

62

Total Depth from top of casing to inside bottom of screen measured following installation = 62.85 ft

Casing joints @ 9.15
33.38
39.38

Drill out below casing w/ clean water
Water Level 53.95 Nov 25/71
Screen set @ 59.16
Sand, fine grained stained, subangular to subrounded, clean with thin interbeds of silty clay.

Sand, very fine to fine grained silty with more interbedded silty clay, stained

Geology and compilation by
G.W. Hendry P.Eng. Nov. 26, 1971.

7" ϕ OD insert joint casing
ID = 6.46", 20 lb./ft

Casing cemented with 4% bentonite/cement grout circulated through casing. Good return to surface. Cement line full 3 ft inside casing on drillout.

Landed 4" ϕ Telescope size screen 0.007" slot, bottom @ 59 ft (ground level) ht 52.35 ft below casing @ 1515 Nov. 25/71.

Remove screen, mill out landing ring to take 6" telescope screen assembly

Install screen, develop by pumping and backwashing. Agitate water in screen w/ air for 20 minutes. Little fine material removed.

Treat w/ 100 gal water w/ 1 lb SA99 added. Wait one hour. Pump out. No improvement. Pump overnight.

Lead packer body 4.875" ID. Packer swedged to 7" casing.

Landing ring initially built to retain 4" telescope screen. Milled out to accept 6" telescope screen assembly.

6" OD steel casing
ID = 5.625"

5" half-coupling welded to base of extension

6" ϕ telescope size, stainless steel well screen, nominal length 5 ft, 0.007" slot size, MF threaded and connections. 4.875" ID

5" black iron plug bottom

Total depth 62.85 ft.